Original / Duplicate / Triplicate SBR.No

CONTRACT CERTIFICATE

No. First and Final (For Other Works) Date.....20.....
Division : Dasarahalli Division Sub-Division :- Dasarahalli Sub Division
Estimate Cost (Rs.) :-269.95 Lakhs

Bill Received No .....Dated.....Cash Book Voucher No.....dated.....
Scheduled Docket No: Head of Account : D.R. No:

Name of Work (as per sanctioned estimate):- **Name Of The Work : Construction CC drain and other development works at 6th cross construction of road footpath and Bagalagunte 9th 10 cross roads. drilling of Borewells and pipelines at selected area and Construction and repairs UGD in Bagalagunte ward no 14 in Dasarahalli Assembly constituency**
Job Code:- 014-20-000098

Name of Contractor and Full Address: **Sri. B M Kiran., Bangalore**
Reference to Agreement No EE/DD/W.O/74/2021-22 , Dt:- 16.12.2021

Certified that the measurements were taken by me on 09/06/22 and recorded of Pages No
Of measurement Book No : and that the work is satisfactorily executed.

Signature of Contractor **Officer-in-charge of work**

Certified that the measurements were taken by me on 09/06/22 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಉ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿ.ಜಿ.ಎಂ.ಪಿ

If Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being.....percent Rs.....
3) " Balance
4) Deduct Payment :
a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....-
b) Payments cost store or other materials supplied. Amount adjusted towards cash advance recovery of
Now made recovery of amount creditable to this/other work Amount paid on this bill Cheque/Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the office Cash Book Voucher No.....
date.....less adjustments
7) Net amount due to or from contractor Unadjusted items
8) Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied

1st and Final Bill → 2797 1762-00
IT → 494890-00
LWC → 247445-00
CBF → 24745-00
Rty → 458867-00
CeST → 247445-00
SesT → 247445-00
PMCother → 258000-00
1978837/-
Net → 2,59,92,925/-

Contractor's Signature

Received Rs... .....(in works)
.....
By Cash and by adjustment of Payment as per memorandum
Witnesses:
1.
2.
Dated..... **Signature of Contractor**

Paid by me by cheque No..... Dated.....
Cash Rs..... Dated.....

Audited and admitted for Rs 2797 1762/-
Passed by Cheque for Rs 2,59,92,925/-
Two crore Fifty nine lakhs Ninety two Thousand nine hundred Twenty five Rupees only
.....(for use in the Office)
by adjustment Rs 1,97,8837/-
Accountants Superintendent Exe. Engineer
B.B.M.P. Dasarahalli Division

Initials of Officer Making Payment Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER-DASARAHALLI DIVISION

1st And Final

Name of work :- Construction of CC Drain & Other Developments works at 6th Cross Construction Of Road & Footpath at Bagalagunte 9th 10th Cross Road. Drilling Of Borewell & Pipeline at Selected Area And Construction & Repairs UGD In Bagalagunte Ward No.14

SI No	Description of Item	Unit	Quantity	Rate	Amount	Previous Qty		Present Qty		Up to date Qty	
						Qty	Amount	Qty	Amount	Qty	Amount
1	KSRRB M200-15.1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. iii) Dismantling Stone Masonry. MORTH Specification No.	Cum	51.55	423.00	21805.65	0.00	0.00	51.55	21805.65	51.55	21805.65
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications. MORTH / Chapter 3	Cum	2395.78	246.00	589361.88	0.00	0.00	2395.78	589361.88	2395.78	589361.88
3	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. MORTH Specification No. 2100 (Issue Rate on 01.02.2021)	Cum	382.97	5936.00	2273309.92	0.00	0.00	382.97	2273309.92	382.97	2273309.92
4	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per disign (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification. MORTH Specification No.1600 & 2200 (Issue Rate on 01.02.2021)	Tonne	50.20	57107.00	2866771.40	0.00	0.00	50.20	2866771.40	50.20	2866771.40

Sl No	Description of Item	Unit	Quantity	Rate	Amount	Previous Qty		Present Qty		Up to date Qty	
						Qty	Amount	Qty	Amount	Qty	Amount
5	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete as per specifications.-do- Wall & bottom thickness 15cm As Direction of engineer - in - charge. (Issue Rate on	Cum	902.97	7757.00	7004338.29	0.00	0.00	902.97	7004338.29	902.97	7004338.29
6	Providing precast slab of 100 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of engineer in charge- Data rate)	Sqm	2278.02	1951.00	4444417.02	0.00	0.00	2278.02	4444417.02	2278.02	4444417.02
7	Providing precast slab of 250 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of engineer in charge- Data rate)	Sqm	67.20	4815.00	323568.00	0.00	0.00	67.20	323568.00	67.20	323568.00
8	M S Grattings	Sqm	197.00	89.00	17533.00	0.00	0.00	0.00	0.00	0.00	0.00
9	Geophysical investigation of site for Sinking borewell for supplying drinking water to the habitations either through the hand pump,MWS,P.W.S.S by vertical electrical sounding by adpoting venner or Schlumberger's method,including reconnaissance survey of Geological formation. Geophysical investigation of existing ground indecundity its quality & acceptability of the users indicating the location of site,recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 metre inconsolidated formation for proper seating of casing pipe,depth of drilling required to cover full depth of aquifer proposed to be tapped,probable yield and other information required including transportation of instrument and accesories to work site,engaging	Each	1.00	3938.00	3938.00	0.00	0.00	1.00	3938.00	1.00	3938.00

Sl No	Description of Item	Unit	Quantity	Rate	Amount	Previous Qty		Present Qty		Up to date Qty	
						Qty	Amount	Qty	Amount	Qty	Amount
10	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost of casing pipes, collars, cap	Rmt	50.00	363.00	18150.00	0.00	0.00	50.00	18150.00	50.00	18150.00
11	50 to 100 m	Rmt	50.00	462.00	23100.00	0.00	0.00	50.00	23100.00	50.00	23100.00
12	100 to 150 m	Rmt	50.00	477.00	23850.00	0.00	0.00	50.00	23850.00	50.00	23850.00
13	150 to 200 m	Rmt	50.00	560.00	28000.00	0.00	0.00	50.00	28000.00	50.00	28000.00
14	200 to 250 m	Rmt	50.00	663.00	33150.00	0.00	0.00	50.00	33150.00	50.00	33150.00
15	250 to 300 m	Rmt	50.00	732.00	36600.00	0.00	0.00	50.00	36600.00	50.00	36600.00
16	300 to 350 m	Rmt	50.00	862.00	43100.00	0.00	0.00	50.00	43100.00	50.00	43100.00
17	Providing and fixing 250mm dia PVC (casing pipe) (page no.XXXV, SL no.892) (KPWD SR 2018-19)	Rmt	3.00	2302.00	6906.00	0.00	0.00	3.00	6906.00	3.00	6906.00
18	Supply of ISI Mark 175mm nominal Bore, Plain end steel casing Pipe-grade of steel Fee 4100 of wakk thickness 504mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel electric or basic oxygen process in fandom length of 5 to 7mtr. Both ends threaded confirming to Is554/1985 one end fixed with socket confirming to IS 4270:2001 and other end with screwed pipes. All pipes shall be reasonably free from defectes. The tubes shall be resonably straigth should be with ISI Marking Weighting 25.10 kg/mtr (Inclusive of all taxes and durties) Prices include Collar - medium duty. (Page No.338,It no.15.85)RWS SR 2019-20.	Rmt	20.00	1385.00	27700.00	0.00	0.00	20.00	27700.00	20.00	27700.00
19	Providing 175mm Dia M.S. Collar (P.No.338,I.No.15.86) RWS SR 2019-20	No	3.33	157.00	522.81	0.00	0.00	3.00	471.00	3.00	471.00
20	Providing 175mm dia Bore Cap CE (M) (P.No.338,I.No.15.87) RWS SR 2019-20	No	1.00	105.00	105.00	0.00	0.00	1.00	105.00	1.00	105.00
21	Atalanta suguna CRI KIRLOSKAR and other equipments pumps 15.00 HP/11 KW (35 stage) (Pg No. XLI. Sl.no.29) KPWD SR-2018-19	No	1.00	70772.00	70772.00	0.00	0.00	1.00	70772.00	1.00	70772.00

Sl No	Description of Item	Unit	Quantity	Rate	Amount	Previous Qty		Present Qty		Up to date Qty	
						Qty	Amount	Qty	Amount	Qty	Amount
22	Providing and fixing in trenches galvinised/mild steel tube 50mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for seperately) including cost of all materials, labour charges,HOM of equipment and testing complete as per specifications. Specification No. KBS 13.2.14/13.6 (page no.92/It no.13.15)KPWD SR 2018-19.	Rmt	340.00	430.00	146200.00	0.00	0.00	340.00	146200.00	340.00	146200.00
23	Supplying and drawing 3 core flat PVC sheathed submersible pump cable maufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 to IS 8130-1984 and virgin grade PVC insulation and power coating extruded PVC sheathed suitable for working voltage upto 1100 volts with specified IS 694:1990 and confirming to the attwached GTP of group A 3CX6.0 sq.mm (PWD Ele SR 2019-20,P-7/It-2.6.3)	Rmt	690.00	214.00	147660.00	0.00	0.00	690.00	147660.00	690.00	147660.00
24	Providing and fixing in position 50mm Nominal bore non-return valve vertical type of approved make including cost of all materials,labour and HOM of equipment with all leads complete as per specifications.(PWD SR 18-19,P-95/It no.13.62)	No	1.00	1406.00	1406.00	0.00	0.00	1.00	1406.00	1.00	1406.00
25	Spplying and fixing 50mm GI Union	No	1.00	234.00	234.00	0.00	0.00	1.00	234.00	1.00	234.00
26	Spplying and fixing 50mm GI Elbow	No	1.00	117.00	117.00	0.00	0.00	1.00	117.00	1.00	117.00
27	Spplying and fixing 50mm GI Nipple.	No	1.00	109.00	109.00	0.00	0.00	1.00	109.00	1.00	109.00
28	Supply and delivery of galvanized mild steel tubes heavy class (C Class) as per IS 1239 (Part-I) 1990 with latest amendments with ISI Mark (one end fitted with Heavy Duty collar and other end fitted with protective cover) 50mm (RWS SR 2019-20It No;12.11 a ,P-105)	No	57.00	652.00	37164.00	0.00	0.00	56.00	36512.00	56.00	36512.00
29	Supplying and fixing 20" x 20" x 2.5" polished wood board made of not less than 15mm thick plank on both the sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., P.no.24 / I no. 5.6 KPWD ELE SR 2019-20	Each	1.00	305.00	305.00	0.00	0.00	1.00	305.00	1.00	305.00

Sl No	Description of Item	Unit	Quantity	Rate	Amount	Previous Qty		Present Qty		Up to date Qty	
						Qty	Amount	Qty	Amount	Qty	Amount
30	Supplying and fixing miniature circuit breakers on existing MCB distribution board using necessary fixing materials and 'C' type curve indicator ON/OFF energy cross-3 with short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898.(PWD Ele SR 2019-20,P-27/Sl no.5.17.6) 50-63 Amps	Each	1.00	1416.00	1416.00	0.00	0.00	1.00	1416.00	1.00	1416.00
31	Supplying of TPST with rewirable porcelain channels in SM encloser made out of 14 SWG powder coated point of approved colour 32 amps (PWD Ele SR 2019-20,P-24,It-5.5.1)	Each	1.00	1881.00	1881.00	0.00	0.00	1.00	1881.00	1.00	1881.00
32	Supplying and fixing LED type panel board indicating lamp with required colour suitable for 220 V AC 50 HZ 12/24 V DC(PWD Ele SR 2019-20,p-29,It no.5.38)	Each	1.00	449.00	449.00	0.00	0.00	1.00	449.00	1.00	449.00
33	Suppling fully automatic star delta starter unit push button type with suitable wires 2 conductors and adjustable thermal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts phase and wired after fixing to the existing wooden board for motor. upto Above 12.5 HP upto 25 HP (PWD Ele SR 2019-20,P-24,It-5.2.2)	Each	1.00	8360.00	8360.00	0.00	0.00	1.00	8360.00	1.00	8360.00
34	Supplying and fixing single phase preventer using necessary wires over an existing panel board suitable for motar up to 20 HP capacities.(PWD Ele SR 2019-20,p-24/Sl no.5.3)	Each	1.00	779.00	779.00	0.00	0.00	1.00	779.00	1.00	779.00
35	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade multistrand copper conductor single core wire in open or concealed system of wiring as per IS 694:1990 & conforming to the attached GTP of group A 4 sqmm (PWD Ele SR 2019-20 p-6 It-2.3.4	Mtrs	20.00	47.00	940.00	0.00	0.00	20.00	940.00	20.00	940.00
36	Supplying fixing and wiring heavy duty low voltage capacitors conforming to IS 2834 phase 400/440 volts grade, for power factor improvement of rotating machinery.(PWD Ele SR 2019-20,p-29/Sl no.5.37)	KVAR	18.00	418.00	7524.00	0.00	0.00	18.00	7524.00	18.00	7524.00
37	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C cotouts and other equipments on the meter board using 40mm dia 2.90 thick GI pipe 2.5 mtr long buried in a pit... The pit should be filled with equal proprotion of salt and charcoal 150mm alround the pipe to complete depth. The connection from the to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia	No	1.00	3135.00	3135.00	0.00	0.00	1.00	3135.00	1.00	3135.00

SBR.No

Sl No	Description of Item	Unit	Quantity	Rate	Amount	Previous Qty		Present Qty		Up to date Qty	
						Qty	Amount	Qty	Amount	Qty	Amount
38	Digging of trench of 0.36mtrs deepx0.5 mtrs wide refilling the trench to the required gorund level and consolidating etc., complete (PWD Ele SR 2019-20,p-41,It-6.6.2) hard soil	Mtrs	8.00	107.00	856.00	0.00	0.00	8.00	856.00	8.00	856.00
39	Supplying of 1.1 KV LT UG cable XLPE or Heat resistant PVC insulated, PVC extruded Inner sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness in average +5% and resistivity 14 Ohms/Kms (Max) as per IS-3975 4 core 16 sqmm (PWD Ele SR 2019-20,p-40,It-6.4.4)	Mtrs	10.00	157.00	1570.00	0.00	0.00	10.00	1570.00	10.00	1570.00
40	Labour charge for laying 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe/ on wall / on poles as required in existing trench/duct. 6 sq mm to 16 sq mm(PWD Ele SR 2019-20,p-41,It-6.5.1)	Mtrs	25.00	12.00	300.00	0.00	0.00	25.00	300.00	25.00	300.00
41	Supplying and fixing class-A(medium duty) GI pipe wall thickness not less then 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1KV class 40mm(PWD Ele SR 2019-20,p-41,It-6.9.1)	Rmt	2.00	350.00	700.00	0.00	0.00	2.00	700.00	2.00	700.00
42	Supplying and fixing LT cast iron pot heads suitable for 1.1KV class UG cable filled with necessary bitumen / insulating compound complete with terminals,clamps bolts and nuts and washer etc.,complete for 16 sq mm as per specifications.(PWD Ele SR 2019-20,p-42,It-6.10.2)	Rmt	1.00	282.00	282.00	0.00	0.00	1.00	282.00	1.00	282.00
43	Supplying and fixing porcelain fuse channel with cut out on the existing wooden block and wiring complete 63 amps(PWD Ele SR 2019-20,p-24,It-5.7.3)	Each	3.00	237.00	711.00	0.00	0.00	3.00	711.00	3.00	711.00
44	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(b) / 2.3.5	Cum	18.00	597.00	10746.00	0.00	0.00	17.46	10423.62	17.46	10423.62
45	Providing and Installing at site work P.V.C Pipes Including cost of pipe and specials and Labour, including lowering into trenches, laying true to line level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe allround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., Complete, PVC pipes 63mmdia of 6kg/cm2 RWS SR Page NO.15,item NO.3.4.2	Mtr	50.00	162.00	8100.00	0.00	0.00	50.00	8100.00	50.00	8100.00

Sl No	Description of Item	Unit	Quantity	Rate	Amount	Previous Qty		Present Qty		Up to date Qty	
						Qty	Amount	Qty	Amount	Qty	Amount
46	Providing and fixing to wall, ceiling and floor Medium density polyethylene pipes 6.00 kgf/sq.cm working pressure 25mm outside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications. Specification No.KBS 13.2.15.1 /	Mtr	100.00	143.00	14300.00	0.00	0.00	97.00	13871.00	97.00	13871.00
47	KSRB13-6.3 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) nominal bore including cost of all materials, labour and HOM with all leads complete as per specifications. Specification No.KBS 13.2.6 / 13.3KSRB13-6.3-6 - do - 65 mm dia nominal (KPWD SR 2018-19, P-94, It-13.38)	Each	4.00	2329.00	9316.00	0.00	0.00	4.00	9316.00	4.00	9316.00
48	KSRB2.6. Providing and filling dust in foundation upto plinth (Data rate)	Cum	9.00	1377.00	12393.00	0.00	0.00	8.73	12021.21	8.73	12021.21
49	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications.MORTH Specification	Cum	841.05	88.00	74012.40	0.00	0.00	841.05	74012.40	841.05	74012.40
50	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications. MORTH / Chapter 3	Sqm	1667.00	7.00	11669.00	0.00	0.00	1667.00	11669.00	1667.00	11669.00
51	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406	Cum	489.78	2091.00	1024129.98	0.00	0.00	489.78	1024129.98	489.78	1024129.98

Sl No	Description of Item	Unit	Quantity	Rate	Amount	Previous Qty		Present Qty		Up to date Qty	
						Qty	Amount	Qty	Amount	Qty	Amount
52	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications. Clause 502 of MORTH V revision(Page No. 158, I.No. 21.6 of KPWD S.R 2018-19).	Sqm	1596.00	35.00	55860.00	0.00	0.00	1596.00	55860.00	1596.00	55860.00
53	KSRRB M500-10. Providing and applying tack coat using 80/100 grade bitumen(VG10) in boiler fitted with spray set distributor at the rate of 0.25 kg per sqm on the existing prepared bituminous surface cleaned with mechanical broom. (primed surface) complete as per specifications. Clause 503 of MORTH V revision(Page No. 159, I.No. 21.10 of KPWD S.R 2018-19).	Sqm	1596.00	11.00	17556.00	0.00	0.00	1596.00	17556.00	1596.00	17556.00
54	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 505 of MORTH V revision - do - using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen(Page No. 159, I.No. 21.17.6 of KPWD S.R 2018-19).	Cum	79.80	7621.00	608155.80	0.00	0.00	79.80	608155.80	79.80	608155.80
55	KSRRB M500-19. Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision - do - using40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 40 mm) with 5.4% VG-30 Bitumen(Page No. 162, I.No. 21.22.6 of KPWD S.R 2018-19)	Cum	47.88	8831.00	422828.28	0.00	0.00	47.88	422828.28	47.88	422828.28

Sl No	Description of Item	Unit	Quantity	Rate	Amount	Previous Qty		Present Qty		Up to date Qty	
						Qty	Amount	Qty	Amount	Qty	Amount
56	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with	Cum	737.05	5801.00	4275627.05	0.00	0.00	737.06	4275708.99	737.06	4275708.99
	Total				24763790.48						
	GST 12%				2971654.86						
	PMC Charges :-				258000.00						
	Grand Total				27993445.34						

Certificate:-

1. The above work has been completed satisfactorily.
2. The debris has been removed and disposed from the work spot.
3. No departmental issues are made to the contractor.

Asst. Engineer
Ward No-14
BBMP-Bengaluru

Asst. Executive Engineer
Dasarahalli Sub-Division
BBMP-Bengaluru

Executive Engineer
Dasarahalli Division
BBMP-Bengaluru